

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	August 2023   September 2023   Oct																
								10	15	20	25	30	4	9	14	19	24	29	3	8	13	18	23	28
1		<b>Manchester BTS</b>	<b>63 days</b>	<b>Tue 7/18/23</b>	<b>Wed 9/27/23</b>																			
2		PFAS Testing (Rubber/Sand/Pad)	22 days	Tue 7/18/23	Fri 8/11/23																			
3		Soil & Erosion Control	1 day	Wed 7/19/23	Wed 7/19/23																			
4		Temperary Fencing	45 days	Mon 8/7/23	Wed 9/27/23																			
5		<b>Hyland</b>	<b>20 days</b>	<b>Mon 8/14/23</b>	<b>Tue 9/5/23</b>																			
6		Removal	3 days	Mon 8/14/23	Wed 8/16/23																			
7		Base Work	1 day	Thu 8/17/23	Thu 8/17/23	6																		
8		Pad Install	2 days	Fri 8/18/23	Sat 8/19/23	7																		
9		Greening	5 days	Mon 8/21/23	Fri 8/25/23	8																		
10		Inlays	5 days	Sat 8/26/23	Thu 8/31/23	9																		
11		Infill	4 days	Thu 8/31/23	Tue 9/5/23	10																		
12		Gmax	0 days	Tue 9/5/23	Tue 9/5/23	11																		
13																								
14		<b>Brooks</b>	<b>19 days</b>	<b>Wed 9/6/23</b>	<b>Wed 9/27/23</b>	<b>5</b>																		
15		Removal	3 days	Wed 9/6/23	Fri 9/8/23																			
16		Base Work	1 day	Sat 9/9/23	Sat 9/9/23	15																		
17		Greening/Pad	5 days	Sat 9/9/23	Fri 9/15/23	16																		
18		Inlays	5 days	Fri 9/15/23	Thu 9/21/23	17																		
19		Infill	3 days	Thu 9/21/23	Mon 9/25/23	18																		
20		Gmax	1 day	Mon 9/25/23	Tue 9/26/23	19																		

Project: Project1 Date: Mon 8/14/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			