

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	August 2023   September 2023   October 2023																								
							15	20	25	30	4	9	14	19	24	29	3	8	13	18	23	28	3								
1	▶	<b>Manchester BTS</b>	<b>70 days</b>	<b>Tue 7/18/23</b>	<b>Thu 10/5/23</b>																										
2	▶	PFAS Testing (Rubber/Sand/Pad)	22 days	Tue 7/18/23	Fri 8/11/23																										
3	▶	Soil & Erosion Control	1 day	Wed 7/19/23	Wed 7/19/23																										
4	▶	Temporary Fencing	45 days	Mon 8/7/23	Wed 9/27/23																										
5	▶	<b>Hyland</b>	<b>22 days</b>	<b>Mon 8/14/23</b>	<b>Thu 9/7/23</b>																										
6	▶	Removal	3 days	Mon 8/14/23	Wed 8/16/23																										
7	▶	Base Work	3 days	Thu 8/17/23	Sat 8/19/23	6																									
8	▶	Pad Install	2 days	Sat 8/19/23	Tue 8/22/23	7																									
9	▶	Greening	5 days	Tue 8/22/23	Mon 8/28/23	8																									
10	▶	Inlays	5 days	Mon 8/28/23	Sat 9/2/23	9																									
11	▶	Infill	3 days	Sat 9/2/23	Wed 9/6/23	10																									
12	▶	Gmax	0 days	Wed 9/6/23	Wed 9/6/23	11																									
13	▶																														
14	▶	<b>Brooks</b>	<b>24 days</b>	<b>Thu 9/7/23</b>	<b>Thu 10/5/23</b>	<b>5</b>																									
15	▶	Removal	3 days	Wed 9/6/23	Fri 9/8/23																										
16	▶	Base Work	1 day	Sat 9/9/23	Sat 9/9/23	15																									
17	▶	Greening/Pad	5 days	Mon 9/18/23	Fri 9/22/23																										
18	▶	Weather Delays	2 days	Sat 9/23/23	Mon 9/25/23	17																									
19	▶	Inlays	5 days	Mon 9/25/23	Sat 9/30/23	18																									
20	▶	Infill	4 days	Sat 9/30/23	Thu 10/5/23	19																									
21	▶	Gmax	1 day	Thu 10/5/23	Fri 10/6/23	20																									

Project: Project1 Date: Mon 9/25/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			